

ENGINEERING DEPARTMENT PROJECT SCHEDULE

Date: August 1, 2019

Green indicates Council meeting weeks

Week Starting	3/4	3/11	3/18	3/25	4/1	4/8	4/15	4/22	4/29	5/6	5/13	5/20	5/27	6/3	6/10	6/17	6/24	7/1	7/8	7/15	7/22	7/29	8/5	8/12	8/19	8/26	9/2	9/9	9/16	9/23	9/30	10/7	10/14	10/21	10/28	11/4	11/11	11/18	11/25	12/2	12/9	12/16	12/23	12/30													
Weeks	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52														
Month	March				April				May				June				July				August				September				October				November				December																				
WATER																																																									
Main Street Water Main Replacement																																																									
Task 1	Bid																																																								
Task 2	Construction																																																								
S. 4th Street and Myrtle Lane Water Main Replacement																																																									
Task 1	Bid																																																								
Task 2	Construction																																																								
N. 12th Street Water Main Replacement/Installation																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Construction																																																								
Meadows Ave Water Main Replacement																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Construction																																																								
Harding Ave Water Main Replacement																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Construction																																																								
STREETS																																																									
2A Main Street & S. 12th Street																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Bid																																																								
Task 4	Construction																																																								
2A S. 4th Street & Myrtle Ave																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Bid																																																								
Task 4	Construction																																																								
2A N. 12th Street																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Bid																																																								
Task 4	Construction																																																								
2A Forge Road																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Bid																																																								
Task 4	Construction																																																								
2A Meadows Ave																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Bid																																																								
Task 4	Construction																																																								
2A Harding Ave																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Bid																																																								
Task 4	Construction																																																								
Alley Reconstruction																																																									
Task 1	Survey																																																								
Task 2	Design																																																								
Task 3	Construction																																																								
Task 4	Warranty Work																																																								

Chip/Crack Seal	
Task 1	Crack Seal
Task 2	Chip Seal
Task 3	Scope/Bid 2020
2A 2017 Warranty Work	
Task 1	Schedule
Task 2	Complete
2A 2018 Warranty Work	
Task 1	Schedule
Task 2	Complete
N. Reynolds Ave Paving	
Task 1	Scope
Task 2	Survey
Task 3	Design
Task 4	Construction
Miscellaneous Concrete	
Task 1	Construction
QUALITY OF LIFE/CDOT	
SRTS CCMS Main Street	
Task 1	CDOT Clearance
Task 2	Bid
Task 3	Construction
SRTS LINCOLN S. 4th St & Myrtle Ave	
Task 1	CDOT Clearance
Task 2	Bid
Task 3	Construction
CO115 Pedestrian Improvements	
Task 1	Design
Task 2	CDOT Clearance
Task 3	Bid
Task 4	Construction
	Spring 2020
	Summer 2020
US50 West Access Control Plan	
Task 1	See US50 West ACP Project Schedule
US50 Pedestrian Improvements	
Task 1	Design
Task 2	CDOT Clearance
Task 3	Bid
Task 4	Construction
	Spring 2020
	Summer 2020
	Summer 2020
	Fall 2020
CMAQ 2020	
Task 1	Scope
Task 2	Survey
Task 3	Design
Task 4	CDOT Clearance
RR CROSSINGS	
S. 11th Street - UPRR	
Task 1	Construction
S. 11th Street - RGRR	
Task 1	Register 2 Crossings
Task 2	Abandon 1 Crossing
Task 3	Reconstruct 1 Crossing
Task 4	Repair Road
Forge Road - RRRR	
Task 1	Finalize Abandonment
PARKS	
Centennial Park Phase III	
Task 1	Drainage
Task 2	Concrete
Task 3	Base Course
Task 4	Paving
Mountain View Park Soccer Field	
Task 1	Survey
Task 2	Design
Task 3	Bid
Task 4	Construction
WAYFINDING	
Park Identification Signage	
Task 1	Design
Task 2	Bid
Task 3	Construction

Gateway Monument Signage	
Task 1	Design
Task 2	CDOT Clearance
Task 3	Bid
Task 4	Construction
Wayfinding Signage	
Task 1	Design
Task 2	CDOT Clearance
Task 3	Bid
Task 4	Construction
BUILDING	
110 S. 1st Street - Constantinos	
Task 1	Asbestos Abatement Project Development
Task 2	Asbestos Abatement Bid
Task 3	Asbestos Abatement
Task 4	Demolition Project Development
Task 5	Demolition Bid
Task 6	Demolition
Task 7	Site Prep Design
Task 8	Site Prep
304 S. 1st Street - Skyline Steel	
Task 1	Asbestos Abatement Project Development
Task 2	Asbestos Abatement Bid
Task 3	Asbestos Abatement
Task 4	Demolition Project Development
Task 5	Demolition Bid
Task 6	Demolition
Task 7	Site Prep Design
Task 8	Site Prep
BRIDGES	
Pedestrian Bridge Repair	
Task 1	Design
Task 2	Bid
Task 3	Construction
Bridge Maintenance	
Task 1	Inspection Review
Task 2	Generate Maintenance List
PLANNING/SURVEY	
River Corridor	
Task 1	Legal Survey
Task 2	Quiet Title Process
Task 3	Topographic Survey
Task 4	Preliminary Infrastructure Design
Forked Gulch	
Task 1	Legal Survey
Task 2	Quiet Title Process
STORMWATER	
Stormwater CIP - Dawson Ranch	
Task 1	Survey
Task 2	Design
Task 3	Bid
Task 4	Construction
Stormwater CIP - 9th Street (combo 2A/Water)	
Task 1	Survey
Task 2	Design
Task 3	Bid
Task 4	Construction
	Spring 2020
Stormwater CIP - Abbey	
Task 1	RFP Design
Task 2	Design
Task 3	Permitting
Task 4	Construction
	Summer/Fall 2020
Stormwater CIP - WPA	
Task 1	RFP Design
Task 2	Design
Task 3	Permitting
Task 4	Construction
	Summer/Fall 2020
Murals	
Task 1	Painting
Task 2	Scoping 2020
Stormwater Facility Maintenance	
Task 1	Ongoing
Task 2	Bid 2020

